



Memorandum

To: James Pawloski, PE, MDEQ – Dam Safety Unit
From: John Tanner, PE
Date: November 5, 2012
RE: Lake Isabella Dam Certification work completed (Dam ID # 434) Project # 12M0066

Dear Mr. Pawloski,

I am writing to inform you that the installation of the redundant sluice gate has been completed for the Lake Isabella Dam by-pass structure. The gate was installed by the contractor in accordance with the project specifications and manufacturers recommendations on October 17, 2012. The gate was then opened up on October 18, 2012 to begin the winter draw down of Lake Isabella. With the draw down nearly complete, the gate was operated (opened and closed), on November 2, 2012, under live head conditions and functioned as specified.

This memo shall serve as our certification that the redundant sluice gate has been installed in accordance with the project specifications and manufacturers recommendations, and that construction operations are complete.